

Public Works Master Project List for September 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Rehabilitation of the Palm Street Boatramp	Reconstruction of the walls and deck of the the existing ramp.	5.I	9/30/2010	11/19/2010	The School Land Board has approved the Coastal Lease for this project and we are awaiting the paperwork. The project has also been bid and the bids will be opened on 10/15.
Installation of Keep Texas Beautiful Signs	Install TxDOT issued Keep Texas Beautiful Signs at entry points to the Island	n/a	9/3/2010	9/30/2010	These signs have been approved by the Form Based Code Commission and we are currently coordinating with TxDOT on the proposed locations.
Installation of SPI Birding Center signs	Install TxDOT issued SPI Birding Center Signs at various points on the Island	n/a	9/3/2010	9/30/2010	These signs have been approved by the Form Based Code Commission and we are currently coordinating with TxDOT on the proposed locations.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2010	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make sure that we have all funds available until after the boat ramp project is complete.

Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	A proposal for plan development by HDR has been solicited. The General Land Office is processing the Miscellaneous Easement that will be required. The Corp of Engineers requirements will be complied with under the Nationwide Permit 35.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The BATF has compiled a list of street ends with pictures, but they have not yet determined a best use for each street end.
Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2010	Public Works staff is currently reviewing a list of requests for traffic calming devices.
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	8/30/2010	After a presentation by a private vendor to the Council at a Workshop, the Council decided to not use the private vendor.
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.

Team (* denotes team leader)
Fry*
Moya*
Moya*
Moya*, Fry

Fry*

BATF

Moya*

Department
Heads,
Trevino

Moya*, Fry,
Clarke